

## FLORES & FOLEY ROOFING 2023/08/24 16:47.34

FLORES & FOLEY
ROOFING & SHEET METAL COMPANIES
—At the Peak of Our Profession—

CUTLIST REPORT

Project Address:

Project Name:

Customer Name:

Project Manager:

Roofing System:

Metal Type & Color:

Roof Panel Specifics:

Note:

41 Pipers Neck Rd Wilmington, NC 28411

Smith Residence

Greg Smith

Rene Flores

S1500- FORTIFIED

.032 Englert Dove Gray

Roof Panel Specifics:

16" Smooth

Please issue a 150 MPH fortified wind m

Please issue a 150 MPH fortified wind map. Please add (2) panels at (21'11") Note:

Note:

\_\_\_\_\_\_

## Coverage Summary

90.00' X 16.00" SYSTEM 1500 Surface Area = 4548.50 SQR FT ITNEAR OHANTITY %

CE AI Ea	- 4540.50	_		
LINEAR	QUANTITY	%	TOTAL	SQUARE
FEET		WASTE	LN. FEET	FEET
21'11"	67	7.5	1468'5"	1957.9
14'5"	1	4.4	14'5"	19.2
14'2"	3	4.9	42'6"	56.7
14'1"	5	4.9	70'5"	93.9
13'2"	2	3.3	26'4"	35.1
13'1"	2	3.1	26'2"	34.9
12'10"	1	1.0	12'10"	17.1
12'9"	6	0.8	76'6"	102.0
12'8"	5	0.1	63'4"	84.4
12'7"	8	0.0	100'8"	134.2
11'5"	68	9.0	776'4"	1035.1
8'10"	2	16.3	17'8"	23.6
8'9"	2	17.0	17'6"	23.3
8'2"	2	9.6	16'4"	21.8
8'1"	20	2.0	161'8"	215.6
7'8"	4	19.4	30'8"	40.9
7'5"	4	19.8	29'8"	39.6
7'4"	4	19.3	29'4"	39.1
7'2"	2	34.3	14'4"	19.1
6'11"	6	19.9	41'6"	55.3
6'10"	48	2.8	328'0"	437.3
6'9"	2	23.3	13'6"	18.0
6'8"	4	12.3	26'8"	35.6
6'6"	6	16.1	39'0"	52.0
5'10"	8	13.7	46'8"	62.2
5'8"	12	34.8	68'0"	90.7
5'5"	8	22.1	43'4"	57.8
5'4"	6	36.2	32'0"	42.7
5'1"	2	51.6	10'2"	13.6
5'0"	4	16.4	20'0"	26.7
4'11"	4	16.3	19'8"	26.2

```
4'9"
                             9'6"
                                      12.7
             2 30.8
       4'8"
                             18'8"
             4 31.3
                                      24.9
      4'7"
             6 32.9
                             27'6"
                                      36.7
      4'2"
            8 19.2
                             33'4"
                                      44.4
      3'11"
            8 63.4
                            31'4"
                                      41.8
      3'10"
            4 23.1
                            15'4"
                                      20.4
      3'9"
                            15'0"
            4 21.8
                                     20.0
      3'8"
             2 42.9
                             7'4"
                                      9.8
      3'5"
                            20'6"
            6 30.4
                                      27.3
       3'4"
                             6'8"
            2 24.0
                                      8.9
       3'3"
            2 24.6
                             6'6"
                                      8.7
      2'7"
            8 31.0
                            20'8"
                                      27.6
      2'4"
            4 61.4
                             9'4"
                                      12.4
      2'3"
            6 69.0
                            13'6"
                                     18.0
      2'1" 4 42.5
2'0" 27 76.2
                              8'4"
                                      11.1
                            54'0"
                                     72.0
                          -----
           _ _ _ _
SUBTOTAL
           415 Panels
                           3981'1" 5308.1
* Minimum Length Panel Breakout:
2 X ((1 X 1'10") + (2 X 0'1"))
6 X ((1 X 1'9"))
4 X ((1 X 1'8"))
2 X ((1 X 1'7") + (1 X 0'5"))
4 X ((1 X 1'7"))
4 X ((1 X 1'0") + (1 X 0'9"))
4 \times ((1 \times 1'0") + (1 \times 0'6"))
1 X ((2 X 0'6"))
                          METAL TOTAL 415 Panels 3981'1" 5308.1
______
Coverage Items Summary
                         UNITS
3420 Each
ITEM
                                          ORDER INFO
                                          Supplier
Slider Clips
                         UNITS
FLAT SHEET
                                         ORDER INFO
                         61 SHEETS Supplier
Flat Sheet
```

Total Surface Area = 4548.50 SQR FT